



Report on the Preliminary Air Leakage Testing of 2A Kentrigg, a newbuild Passivhaus in Kendal, LA9 6EB, in compliance with ATTMA TSL1 (2010)



Site address: 2A Kentrigg, Kendal LA9 6EB

Test Reference No.:		JA5196-T01
Test Date:		15th June 2015
Testing carried out for:	Client:	Trevor Lowis, Eden Insulation
Testing carried out by:	Test Engineer:	Paul Jennings
	Company:	Aldas
	Contact Tel:	01452 532878/07758 929041
	Contact E-mail:	jennings.aldas@gmail.com
Target Air Changes, ACH⁻¹ @ 50 Pa:		< 0.65 (Passivhaus)
Achieved Air Changes, ACH⁻¹ @ 50 Pa:		0.11
Achieved Air Permeability, m³/hr/m² @ 50 Pa:		0.10
Data consistency, r² (requirement, r² ≥ 0.98):		0.998
Slope, n (requirement, 0.5 ≤ n ≤ 1.0):		0.72



Aldas, 54 Melville Road, Churchdown, Gloucester, GL3 2RG
Aldas is a trading name of Jennings Aldas Limited, Co. Reg 8409614

Director: Clare Corley
Air Leakage Specialist: Paul Jennings, BSc, MSc
doorfanman@hotmail.com 07866 948200

